

*Detailed instructions for each section below are given in Section II. Quarterly Project Reports in the Reporting Policy on the website, https://evostc.state.ak.us/policiesprocedures/reporting-procedures/

Project Number: 18180120

Project Title: Copper River Watershed Enhancement

Principal Investigator(s):

Erika Ammann, National Oceanic and Atmospheric Administration Megan Marie, Alaska Department of Fish and Game Anna Senecal, U.S. Fish and Wildlife Service Kim Clark, U.S. Forest Service

Reporting Periods and Due Dates:

Reporting Period	Due Date		
February, March, April	June 1		
May, June, July	September 1		
August, September, October	December 1		
November, December, January	March 1		

Submission Date:

Project Website:

Internal for project partners: https://copperriver.org/copper-river-evos-project-page/ Password:

contact CRWP

Informational website: https://copperriver.org/programs/fish-habitatrestoration/restoration/copper-river-watershed-enhancement/

Please check <u>all</u> the boxes that apply to the current reporting period.
☒ Project progress is on schedule.
☐ Project progress is delayed
☐ Budget reallocation request.

Rev3.25.22 1



☐ Personnel changes.	
1. Summary of Work Performed: During this period, the following activities occurred:	

During this quarter, end of year reporting was the primary activity. Restoration has been completed at all the sites in the original proposal. We are awaiting the final transfer of remaining funds from our partners at ADFG and NOAA so we can complete some touch-ups at restored sites, including placing additional vegetative mat to help speed up the establishment of native vegetation, and add more erosion protection near culvert collars. However, the federal funding grant freeze has left USFWS, the agency that manages the transfer of EVOSTC to CRWP, is unable to issue amendments at this time. Depending on how long this is delayed it's possible we will need to wait until 2026 to implement final touches at restoration sites.

Hydrology updates:

Restoration updates:

• None at this time.

Other updates:

• The Copper River EVOS Project Page (for partners) was updated during this quarter. All reports, comments, meeting notes, and hydrology data was shared with project partners through our website. All project materials can be viewed at: https://copper-river-evos-project-page/. Password: contact CRWP for passcode.

2. Abstract:

Final reporting was the main activity this quarter. We had hoped to move forward planning for some final touch-up work at recently restored sites, but federal funding freezes has delayed progress on the transfer of funds.

3. Coordination and Collaboration:

All progress on these projects requires extensive coordination with partners, including resource managers and landowners. See Table 1 for a list of active project partners. We invite partners to review project designs and invite them to discussions to work through comments and questions and make sure the project continues to meet objectives of all partners.

Rev3.25.22 2



Exxon Valdez Oil Spill Trustee Council General Restoration, Habitat Enhancement, Habitat Protection, and Facilities Projects

Quarterly Project Reporting Form

Table 1:	Conner	River FV	OS nartners	and affiliations
I able 1.	CODDEI	INIVEL EV	OS Dai tileis	and anniations

Kevin Keith/ADFG	Kate Morse/CRWP	Brennan Cain/Eyak Corporation
Michael Mazzacavallo/ADFG	Kirsti Jurica/CRWP	Tiffany Beedle/Eyak Corporation
Megan Marie/ADFG	Amy Scudder/CRWP	Trent Liebich/USFWS
Jeff Stutzke/ADOT	Ashley Taylor/CRWP	Marguerite Tibbles/USFWS
Robbie Mattson/ADOT	Erika Ammann/NOAA	Anna Senecal/ USFWS
Matt Billings/ADOT	Steve Namitz/USFS	Franklin Dekker/USFWS
Dan Adamczak/ADOT	Ron Britton/ USFS	Christy Mog/USFS
Luke Boles/ADOT	Kim Clark/ USFS	
Kirsten Valentine/ USFWS		
Artem Ruppert/ADOT	Griff Berg/USFS	
Emily Mailman/NOAA	Jason Johnston/USFS	
	Josh Latham/USFS	

3 Rev3.25.22



4. Response to EVOSTC Review, Recommendations and Comments:

None received

5. Budget:

This project was awarded prior to the new reporting system, and after conversations with EVOSTC staff, we are continuing with the following budget reporting format.

Rev3.25.22 4



Table 2: EVOS culvert status

-	Stream Name	ADFG Number	CRWP Culvert ID	EV	OSTC Total Request	Est	Current timated Total costs	Ownership	Solution	Status	Upstream Miles
	20100508	COP 43	\$	616,842	\$	790,499	DOT	Replace	Constructed/Monitoring		
2020	2020 Lower Copper River	20100510	COP 44	\$	616,847	\$	790,504	DOT	Replace	Constructed/Monitoring	2.4
	авррания	20100511	COP 45	\$	187,846	\$	790,503	DOT	Replace	Constructed/Monitoring	
		20100486	COP 20	\$	714,342	\$	708,324	DOT	Replace	Constructed/Monitoring	2.32
	18 Mile System	20100488	COP 22	\$	1,006,842	\$	993,248	DOT	Replace	Constructed/Monitoring	5.64
2021	2,310	20100491	COP 25	\$	714,344	\$	1,108,688	DOT	Replace	Constructed/Monitoring	2.38
Sheridan River Tributary	River	20101902	SHER 2	\$	58,842	\$	187,039	USFS/Eyak	Remove	Constructed/Monitoring	0.7
	Black Hole Creek	20100499	COP 33	\$	1,006,845	\$	1,239,223	DOT	Replace	Completed Aug 2023	3.2
2023 Sheridan River Tributary	River	20100467	COP 1	\$	1,006,842	\$	1,045,954	DOT Airport Leasing	Replace	Completed Aug 2023	1.5
Sheridan River Se Tributary	20100475	COP 9	\$	616,843	\$	798,641	DOT/Eyak	Replace	construction 2024	1.64	
	20101903	SHER 1	\$	331,842	\$	741,755	USFS/Eyak	Remove and relocate crossing under CRH	construction 2024		
	Elsner River	20101904	CAB 1	\$	56,342	\$	160,654	DOT Airport Leasing/Eyak	Remove	construction 2024	0.3
Tributary	20101905	CAB 2	\$	544,344	\$	416,539	DOT Airport Leasing/Eyak	Replace	construction 2024	0.3	
	Total Direct C	ost		\$	7,478,963	\$	9,771,571				21.74
	9% GA			\$	673,107	\$	879,441				
	Total Cost			\$	8,152,070	\$	10,651,012				
MATCH		20100482	COP 16					DOT	Replace	complete	

Rev3.25.22 5



Exxon Valdez Oil Spill Trustee Council

General Restoration, Habitat Enhancement, Habitat Protection, and Facilities Projects

Quarterly Project Reporting Form

Table 3: Major expenses by category (estimated. Agency totals are not exact).

Copper River EVOS Watershed Enhancement Expense Summary							
Item or Activity		Estimated cost					
Engineering and Design contr	ract	s					
Geotechnical @ all sites & design @ 25 mile:							
Cop 43, 44, 45	\$	318,248.00					
Design @ 18 mile: Cop 20, 22, 25	\$	177,682.50					
Design for Cop 1 & 33	\$	234,836.00					
Design for Cab 2, Cop 9, Sher 1	\$	234,828.00					
Total Estimated Design and Other Contracts	\$	965,594.50					
	Ť	,					
Construction Costs							
Construction Inspection 2024	\$	44,121.19					
Construction @ Cab 1/2 and Sher 1/Cop 9	\$	174,700.00					
utility re-locate (2024)	\$	16,798.41					
Compaction testing (2023)	\$	36,900.00					
Construction @ Cop 1, 33 (EVOSTC portion)	\$	836,798.00					
purchase culvert (downpayment only)	\$	61,233.00					
Sher 2 Low Water Ford	\$	83,000.00					
Construction @ 25 mile: Cop 43, 44, 45	\$	1,744,839.00					
Construction @ 18 mile: Cop 20, 22, 25	\$	2,178,145.96					
Construction inspection	\$	230,527.65					
Compaction testing (2020)	\$	18,988.50					
Total Estimated Construction Costs	\$	5,426,051.71					
Project Management							
CRWP	\$	522,675.97					
USFWS	\$	140,051.07					
USFS	\$	24,000.00					
ADFG	\$	34,650.00					
NOAA	\$	26,307.00					
ADOT	_	68,310.45					
Audit Costs (2020 & 2021, 2023)	\$	58,961.39					
Total Estimated Project Management Costs	\$	874,955.88					
Total estimated costs	\$	7,266,602.09					
Award	\$	7,478,963.00					
Funds remaining	\$	212,360.91					
allocated for USFS monitoring	\$	160,410.00					
Remaining for 2025 additional veg work	\$	51,950.91					

Rev3.25.22