

Exxon Valdez Oil Spill
Restoration Project Annual Report

Assessment, Protection and Enhancement of
Wildstock Salmon Streams in the Lower Cook Inlet

Restoration Project 98263
Annual Report

This annual report has been prepared for peer review as part of the *Exxon Valdez* Oil Spill Trustee Council restoration program for the purpose of assessing project progress. Peer review comments have not been addressed in this annual report.

Arvid J. Hall
John L. Hall
Taiga Resource Consultants

Walter Meganack, Jr.
Port Graham Corporation

for:

Alaska Department of Fish and Game
Habitat and Restoration Division
333 Raspberry Road
Anchorage Alaska 99518

April 1999

Assessment, Protection and Enhancement of Wildstock
Salmon Streams in the Lower Cook Inlet.

Restoration Project 98263
Annual Report

Study History: The project effort was initiated under Restoration Project 97263 and was continued under 98263. This is the annual report for FY98 under the title Assessment, Protection and Enhancement of Wildstock Salmon Streams in the Lower Cook Inlet. FY98 was the implementation stage and FY 99 and FY00 will consist of monitoring enhancement projects and the final report.

Abstract: This project began in FY97 and was designed to replace lost subsistence services resulting from the *Exxon Valdez* oil spill. The first phase of this project was to conduct an inventory and assessment for enhancement projects on four major salmon streams in the Lower Cook Inlet (LCI) oil spill area. During FY98 two restoration and enhancement projects were implemented with instream fisheries habitat improvement techniques by the Port Graham Corporation. Project One was to construct a five dam fishpass on the Port Graham River to allow passage over a three meter falls, thereby removing a natural barrier to spawning and rearing habitat on the upper river. Project Two was to construct two wall-based rearing ponds on Windy Creek Left. These enhancement projects on both streams were primarily for coho salmon (*Oncorhynchus kitusch*).

Key Words: Coho salmon, enhancement, *Exxon Valdez* oil spill, instream fisheries habitat, lower Cook Inlet, *Oncorhynchus kitusch*, restoration, subsistence.

Project Data: (will be addressed in the final report)

Citation:

Hall, A.J., J.L. Hall, and W. Meganack, Jr. 1998. Assessment, protection and enhancement of wildstock salmon streams in the lower Cook Inlet, *Exxon Valdez* Oil Spill Restoration Project Annual Report (Restoration Project 98263), Alaska Department of Fish and Game, Habitat and Restoration Division, Anchorage Alaska.

Table of Contents

Page

STUDY HISTORY/ABSTRACT/KEY WORDS/CITATION	2
TABLES OF CONTENTS	3
LIST OF TABLES	4
LIST OF CHARTS	4
LIST OF PLATES	4
LIST OF APPENDICES.....	4
EXECUTIVE SUMMARY	5
INTRODUCTION	6
OBJECTIVES	7
METHODS	8
RESULTS AND DISCUSSION.....	10
CONCLUSIONS.....	11
ACKNOWLEDGEMENTS.....	12
LITERATURE CITED	12
TABLE 1.....	13
CHART 1.....	15
MAPS 1-5	16
PLATES 1-18.....	21
APPENDIX.....	36

List of Tables

Table 1: Channel and Habitat Characteristics of Port Graham River, 1997.

List Of Charts

Chart 1: Port Graham River Falls Profile, 1998.

List Of Maps

Map 1: Vicinity Map.

Map 2: Port Graham Watershed Fish Pass.

Map 3: Aerial Photo of Port Graham River Falls and Fish Pass Area

Map 4: Windy Creek Left Watershed Location of Rearing Ponds

Map 5: Aerial Photo of Windy Creek Left and Rearing Ponds

List Of Plates

Plates 1-12: 35mm Photos Port Graham River Fish Pass Construction

Plates 13-18: 35mm Photos Windy Creek-Left Rearing Ponds Construction

Appendix

Proposed 1999-2001 Monitoring Plan

Executive Summary

Subsistence users in the LCI area and specifically the residents of Port Graham are heavily dependent on salmon from the Port Graham River, Windy Creek, Scurvy Creek and Rocky River. These four major salmon streams and their tributaries were inventoried and assessed with existing data from previous EVOS projects including aerial photo interpretation, ground truthing, and field inventories. The goal is to replace lost or damaged resources by replacing or enhancing the habitat of wildstocks of salmon important to the people who live in Lower Cook Inlet. Subsistence users were interviewed to assess the historical level of runs and the current, depressed level due to EVOS and preferences for replacing damaged subsistence resources. Existing data includes the baseline studies commissioned by the EVOS Trustee Council: Stream Habitat Assessment Project: Prince William Sound and Lower Kenai Peninsula Project No. R-51, (Sundet & Kuwada, 1994), Fish Habitat and Channel Conditions for Streams on Forested Lands of Coastal Alaska: An Assessment of Cumulative Effects, (Martin, 1996), Survey and Evaluation of Instream Habitat and Stock Restoration Techniques for Wild Pink and Chum Salmon (Willette, Dudiak, Honnold, Carpenter, and Dickson 1995). Habitat Protection Information for Anadromous Fish Channel Type Classification Study (Olson & Zemke, 1993)

Field surveys were then conducted during FY 97 to augment existing data and to ground truth aerial photo inventories. As a result, eight specific enhancement and restoration projects were then developed from this field inventory. With the information from the interviews with local subsistence users and an evaluation of the existing species and available quantities, the decision was made to target coho salmon for enhancement and restoration for subsistence purposes. Of these eight projects, two were approved for funding by the EVOS Trustee Council: the Port Graham River Fishpass and the Windy Creek Left Rearing Ponds. The design and implementation of the specific projects were conducted with the assistance of Dr. Doug Martin and Dr. William Hauser, Assistant Fisheries Program Manager of the Alaska Dept. of Fish and Game Habitat and Restoration Division.

Environmental analysis was required by the National Environmental Policy Act (NEPA) and two EA's were written to document any impact. The environmental analysis for this project was coordinated with Region 10 of the USDA Forest Service. Ken Holbrook of the Chugach National Forest and Vic Starostka of the Chatham Area of the Tongass National Forest were instrumental in coordinating environmental analysis' for this project.

For several decades fisheries biologists have successfully modified existing stream structures as a technique to improve habitat conditions for salmon spawning and rearing in Alaska and the Pacific Northwest. Fishpasses and wall based rearing ponds can be very effective in adding spawning and rearing habitat for the existing wildstock salmon. Both of these structures were installed with data and insight derived from a thorough inventory and analysis of the current habitat conditions in the entire watersheds and the specific needs of a particular salmon species (EVOS #97263). These enhancement and restoration projects will primarily target coho salmon with beneficial effects for pink, chum and sockeye salmon.

Introduction

These projects were conducted in two phases as part of a five year project commissioned by the *Exxon Valdez* Trustee Council, and are designed to promote the restoration and enhancement of salmon for subsistence. The freshwater streams and the associated riparian areas are critical habitat for several species of injured fish and wildlife resources. Coho, Pink and sockeye salmon and Dolly Varden use freshwater environments for important life functions such as spawning, rearing and overwintering. However, it is the restoration or the effective replacement of the subsistence resources relied on by the indigenous peoples which is the focus of this project.

Precipitation on the lower Kenai Peninsula, mostly rain, averages 25 to 100 inches per year, and increases to much higher levels on the mountains. The Gulf of Alaska is a noted originator of fierce storms, some approaching hurricane force. The lower Kenai Peninsula is characterized by steep slopes. The streams in our study area contained extensive and complex primary, secondary and tertiary spawning and rearing areas. Although intertidal spawning is quite common for pinks and chums, the primary spawning habitat of the coho salmon, the targeted species for this project extends to the headwaters of these watersheds.

The Alaska Earthquake of March 27, 1964, measuring 8.6 on the Richter scale created subsidence in the study area ranging from -3.0 to -5.0 feet. This subsidence had an undetermined effect on available spawning areas for pink and chum salmon. Chum runs in the study area have remained depressed but pink runs seem to have rebounded in the last three years in Rocky, Windy and Port Graham River (ADF&G Harvest and Escapement reports 1959-1997). The absence of a commercial harvest and the capability of pink salmon to exploit any suitable spawning area with the inherent benefit of a two year life cycle has generated an accelerated recovery.

Objectives

This project addressed these objectives in FY98:

1. Conduct an Environmental Analysis (EA's) for Port Graham River Fish Pass and Windy Creek. Coordinate EA's with USDA Forest Service. Apply to Army Corps of Engineers for wetlands permits and Alaska Dept. of Fish Game Habitat for Title 16 permits. Contact State Office of Historical Protection (SHPO) for concurrence. Coordinate and receive approval from Cook Inlet Regional Planning Team (CIRPT.) Design and provide preliminary engineering for fishpass and rearing ponds (Phase I)
2. Improve the in-stream spawning and rearing habitat for Coho, Pink and Chum salmon through two enhancement projects: Port Graham River fishpass and two coho rearing ponds on Windy Creek Left. (Phase II)
3. Enhance existing wildstocks of salmon to serve as substitution and compensation for the lost and damaged subsistence resources important to the subsistence users of Lower Cook Inlet.

Objective One of this project concentrated on a compilation of the existing data and literature from the PGC Forest Stewardship Plan and EVOS Project #97263 for writing the two environmental analysis' required by NEPA. Apply for necessary permits from Army COE and ADF&G-Habitat. Attend meeting of CIRPT on and request approval of projects. Objective One was primarily contracted out to a resource consulting firm, Taiga Resource Consultants (TRC) who produced both EA's and conducted all permitting activities.

Objective Two consisted of updating and refining the preliminary engineering with input from John F. Orsborn, P.E. a fisheries engineering consultant and a literature review of similar projects in Alaska, (i.e. Little Waterfall Creek, Afognak, Is. AK) and Washington and Oregon by Dr. Douglas J. Martin, (Sunday Creek rearing ponds on the Mt Baker-Snoqualmie N.F. Washington,) OB2 also consisted of consulting with Tobben Spurkland, P.E. an Alaska Certified Engineer for final engineering approval. Construction of the Port Graham River Fishpass and Windy Creek Left Rearing Ponds by subcontractors was the final step of OB2.

Objective Three consisted of monitoring both enhancement projects based on ground surveys.

Methods

Objective One: Objective One focused on the compilation and review of all available fisheries information relevant to the EA's. The project team consulted with personnel in ADF&G (Fish & Habitat) and the USDA Forest Service. We then proceeded to acquire all available maps, aerial photos, ADF&G records and reports concerning these areas. Meetings were scheduled with ADF&G, CIRPT and the USDA Forest Service in January to March of 1998.

Objective Two:

Phase I Environmental Analysis and Permitting: The EA's were approved on June 29, 1998 by James A. Caplan, the Acting Regional Forester in Juneau. On June 4, 1998 the Title 16 Permit was received on the Port Graham River Fishpass, however the Title 16 on the Windy Creek Rearing Ponds was delayed by ADF&G until August 26, 1998 pending more detailed engineering. Permits from the Army COE were approved and received on May 14 and June 11, 1998 for the fishpass and rearing ponds respectively. Phase Two funding was then approved by ADF&G the Trustee agency for 98263 on August 29, 1998. Contracts were then executed with Taiga Resource Consultants (TRC) of Girdwood for the construction of the fishpass and with CIC, an excavating and road building company based in Soldotna and an active subcontractor on the Port Graham Number One timber sale for Klukwan Forest Products (KFP) for construction of the rearing ponds. TRC also performed the field layout and supervised the construction of the rearing ponds. Engineering plans were drafted by TRC and reviewed and approved by Tobben Spurkland, P.E. of Anchorage.

Phase II Construction of Fishpass: During Sept 10-20 all construction materials were mobilized to Port Graham from Anchorage via trucks from Anchorage and then a local fishing boat from Homer to Port Graham. Procurement of all equipment and materials was accomplished by TRC as a subcontractor. Equipment and construction materials were then mobilized to a staging area located at the 8.5 mile spur of the Port Graham road approximately 300 meters from the construction site on the Port Graham River (Plates 1 & 2).

The work crew for this project consisted of Arvid J. Hall and John L. Hall of TRC and Steve Anahonak and Bob Huntsman, full-time residents of Port Graham. TRC personnel also stayed at Huntmans Bed and Breakfast during the construction phase of this project. Two other residents of Port Graham provided day labor during the mobilization phase.

The fish pass was constructed out of 4" x 4" x 4" galvanized steel beams, 1/4" thick. These beams were then bolted to the bedrock by 1" drop in inserts and affixed with 5/8" grade 8 bolts. 4" x 8" and 4" by 12" Sitka spruce timbers of various lengths obtained from McMullen's sawmill in Port Graham were placed across the channel into the steel beams. Each timber was custom fit and then 1/4" plywood was affixed to the upstream side by zinc-coated screws and 1/4 inch x 4" flat steel was affixed to the downstream side on the dams in a vertical manner by 3/16" galvanized lag bolts (Plates 3-6.) Holes for the inserts were drilled

into the bedrock with a Bosch 11230 SDS Max Rotary Hammer and a 1" carbide tipped drill bit (Plate 10.) The drop in inserts were then secured with a 2 lb sledge, driving a set pin to expand the insert into the bedrock (Plate 7.) The galvanized steel beams were cut and shaped using a Stihl TS 400 cut-off saw (Plate 8.) Bolts were affixed with either a Dewalt 1/2 hp impact wrench or a 3/4 inch drive ratchet. Timbers were trimmed and shaped with a Stihl 026 Pro chainsaw or a Milwaukee Sawzall (Plate 3.) A Honda 2500 KWH generator provided power to the electrical tools. Weir dam locations were determined based upon the existing morphology of the bedrock and the engineering plan for the five dams (Plate 9.) Desirable weir locations were those where the rock was smooth, relatively on an even plane to the parallel bedrock wall and free of frost cracks or excessive protrusions. Based upon these parameters, the location and spacing for the five weir dams was marked prior to construction on the bedrock walls.

A temporary dam was created upstream of dam #1 using logs, tarps and approximately 30 sandbags (Plate 3.)

Due to high water and flood conditions encountered during the latter part of September by the remnants of Typhoon Stella (Plate 1,) construction on the fish pass was delayed until October 2, 1998. Construction was completed during the following ten days. On October 13, 1998 the fishpass was opened up during a mild rainstorm and approximately 10 Dolly Varden and eight coho salmon proceeded to ascend the fishpass within 1 hour of its initial operation (Plate 12.) On October 14, the pass was closed temporarily to adjust the height and contour of the notches for a more even flow of water. The shape and contour of the opening in each pass was designed with the recommendations of Dr. John Orsborn. Field modifications were made to customize each notch to maximize the performance based upon the pool and channel conditions of each dam. Demobilization was completed by October 14, 1998.

Phase II Construction of Rearing Ponds: During Sept 20-25 all field layout of both rearing ponds was accomplished by TRC. CIC was contracted to excavate both ponds using a Hitachi Super Model excavator and a Caterpillar D-6 bulldozer (Plate 3.) Excavation occurred over a five-day period. All permits were complied with fully during construction. Due to stipulations in the ADF&G Title 16 permit these ponds will not be opened up to the mainstem of Windy Creek Left until May/June of 1999. However, on Nov 4, 1998 coho and Dolly Varden fry and fingerlings were observed in the area immediately below pond #2 and fry were observed in the mainstem of Windy Creek Left during the construction of pond #1 (Plate 18.)

Approximately 4,000 cu. yds of material was removed and placed in mounds on the uplands surrounding each pond (Plate 14.) Sod strips from the excavation of the top layer were then placed on the mounds to provide immediate revegetation. Each pond consisted of a center channel 50 to 75 meters long with side channels of 25 to 50 meters long (Plate 16.) These channels were designed to have a center of approximately two meters deep and shoulders of one meter deep on each side (Plate 17.)

These ponds will be revegetated and underwater structure beneficial for anadromous juveniles will be installed during FY99. Grass and willows will be planted along the banks and woody debris will be added to the center and side channels for structure.

Objective Three Phase II:

Monitoring of the ponds will be delayed until FY99 due to the stipulations of the ADF&G Title 16 Permit not allowing opening up these structures until June of 1999. The monitoring on the Port Graham River fishpass consisted of the observations of the subcontractors during construction. The construction was completed near the end of the coho run in the river for 1998. Monitoring for FY99-01 will be more intensive (see detailed monitoring plan in Appendix B.)

Results and Discussion

Objective One:

The Ea's were approved on June 29, 1998. Permits for the Port Graham River Fishpass and the Windy Creek Rearing Ponds from the Army COE were received on May 14 and June 4, 1998 respectively. Title 16 permits for the Port Graham River Fishpass and the Windy Creek Left Rearing Ponds were received on June 11 and August 26, 1998 respectively. Preliminary engineering was completed by TRC on April 15, 1998 and modified on August 12, 1998 for the rearing ponds. Approval for both projects was received by the CIRPT on March 5, 1998. No other permits or approvals were necessary.

Objective Two:

Port Graham River Fishpass: On October 14, the barrier falls on Port Graham River were bypassed by the completion of the five dam fishpass. The falls consists of two channels which spilt around a large 6 by 10 meter bedrock outcropping in the center of the channel (Chart 1). The upper Port Graham reaches contain 23 percent of the total available spawning and 12 percent of the total available rearing habitat for the entire Port Graham River watershed. Satisfactory operation of the fish pass could result in a substantial increase in the number of additional coho spawners annually. Sufficient rearing habitat exists throughout the entire watershed to support the additional production from these spawners.

Windy Creek Left Rearing Ponds: Approximately 4,135 meters upstream from the mouth were two low wet meadows adjacent of the stream channel which showed evidence of being ancient abandoned stream channels. During our field survey these were investigated for the suitability for enhancement into wall based rearing habitat structures. Ground water was found in several small channels. Fry were observed in the shallow pools. There was excellent access to the main channel at the base of a large pool. The other meadow contained similar conditions. On the basis of the total amount of rearing habitat available on Windy Left, these enhancement projects should add critical off-channel winter rearing habitat for coho salmon and add a substantial amount of overall rearing habitat for coho salmon in this watershed.

Objective Three: Monitoring will be delayed on the rearing ponds due to stipulations in the Title 16 permit. The fish pass was constructed during or near the end of the fall coho run on the Port Graham River. Intensive monitoring is planned for both projects in FY99-01.

Conclusions

Instream restoration and enhancement were completed in the fall of 1998 (September 10 to October 15, 1998). Construction was coordinated with the ongoing timber sale (Klukwan Forest Products) and road building operators and their equipment in the Port Graham drainage. With the excellent road access and the availability of heavy equipment, PGC was able to implement these projects on a cost effective basis. Work crews for the fishpass project consisted of four people, two of whom were full-time residents of Port Graham.

Future monitoring will be critical to assess the rate of success and to determine which objectives have been met or exceeded. Monitoring will continue for ten years conducted by PGC with assistance from ADF&G COMFISH. A final report and data will be compiled in FY 2001. Further enhancement in the form of revegetation will occur during FY 99 and FY 00 on the rearing ponds. Hand tools and manual labor will be the primary method of revegetation and enhancement for FY99.

Estimated Project Summary	FY98	FY99	FY00
Port Graham River Fish Pass	\$57.0	\$16.0	\$11.5
Windy Creek L Ponds	\$50.0	\$26.0	\$12.0
Summary	\$107.0	\$42.0	\$23.5

ACKNOWLEDGEMENTS

The authors wish to thank: Ken Holbrook, Anchorage and Vic Starostka, Sitka of USDA Forest Service, Don McKay and Dr. William Hauser of ADF&G, Dr. John Orsborn and Dr. Douglas J. Martin, fisheries consultants. Dean Robinson of CIC, Bob & Jean Huntsmans of Huntsmans Tipi B&B, Port Graham, Alaska. Greg McMullen of McMullen Enterprises, Tess Whalen and Jennifer Beckman of Kenai Peninsula Borough Economic Development District and Tom Hines of Klukwan Forest Products.

LITERATURE CITED

- Willette, T.M., N.C. Dudiak, S.G. Honnold, G. Carpenter, and M. Dickson. 1995. Survey and evaluation of instream habitat and stock restoration techniques for wild pink and chum salmon, *Exxon Valdez* Oil Spill State/Federal Natural Resource Damage Assessment Final Report, Alaska Department of Fish and Game, Commercial Fisheries Management and Development Division, Cordova, Alaska.
- Martin, D.J. 1996. Fish habitat and channel conditions for streams on forested lands of coastal Alaska: An assessment of cumulative effects. Pentec Environmental.
- Olson & Zemke. 1993. Habitat protection information for anadromous fish channel type classification study. USDA Forest Service.
- Regional Interagency Executive Committee. 1995. Ecosystem analysis at the watershed scale: Federal guide for watershed analysis, version 2.2. U.S. Government Printing Office.

TABLE 1

Table 1 Channel and habitat characteristics in representative stream reaches of Port Graham River, Summer 1997.

a Dominant substrate is listed in order relative to the frequency of occurrence.

ADF&G Code	Subbasin	Reach	Channel Type	Survey Lngh (m)	Gradient (%)	Stream BF Width	Dominant Substrate	Area M2	ASA %	ASA Calc	ARA %	ARA Calc	LWD #	LWD Factor
241-20-10550														
10550	PGR-MC	1	FP5	1,925	0.9	26.8	grv-pgrv	51,590	41%	21,152	35%	18,057	247	4.65
10550	PGR-MC	2	FP4	1,023	1.1	20.7	grv-cob	21,176	48%	10,165	45%	9,529	263	13.37
10550-2024	PGR-MC	4a	FP4	2,892	1	16.5	grv-cob	47,718	48%	22,905	45%	21,473	77	5.84
10550-2024	PGR-MC	4b	LC1	1,067	2	10	grv-cob	10,670	10%	1,067	0%	0	-	-
10550	PGR-SF	3a	MM2	585	1.3	12.1	grv-cob	7,079	25%	1,770	26%	1,840	107	21.52
10550-2018	PGR-photo	3b	MM1	2,000	2	8	grv-cob	16,000	11%	1,760	18%	2,880	-	-
10550-2018	PGR-photo	3c	MC1	500	3	6	cob-grv	3,000	5%	150	15%	450	-	-
10550-2018	PGR-photo	3d	MM1	1,387	2	6	grv-cob	8,322	11%	915	18%	1,498	-	-
10550	PGR-NF	5a	FP3	400	1.7	9.9	grv-cob	3,960	48%	1,901	52%	2,059	166	41.75
10550	PGR-Photo	5b	MM1	3,000	3	6	grv-cob	18,000	11%	1,980	18%	3,240	-	-
10550	PGR-Trib	T1	PA1	990	1	3.5	sd-sl-grv	3,465	0%	0	20%	693	NA	NA
10550-2018	PGR-Trib	T2	PA1	391	1	2	grv-md-org	782	0%	0	20%	156	NA	NA
10550	PGR-Trib	T3	PA1	280	1	1.5	sl-org-sd	420	0%	0	20%	84	NA	NA
10550	PGR-Trib	T4	MM1	186	4	2.5	grv-cob-sd	465	11%	51	18%	84	-	-
10550	PGR-Trib	T5	PA1	50	1	3	m-sd-org	150	0%	0	20%	30	-	-
10550-2024	PGR-Trib	T6	MM1	45	1	3	grv-cob-sd	135	11%	15	18%	24	-	-
10550-2024	PGR-Trib	T7	MM1	1,360	2.5	5.5	grv-cob-rb	7,480	11%	823	18%	1,346	-	-
10550	PGR-Trib	T8	PA1	168	1	2.2	md-org-sl	370	0%	0	20%	74	-	-
10550	PGR-Trib	T9	MC1	52	6	3.5	rb-cob-grv	182	5%	9	15%	27	-	-
10550	PGR-Trib	T10	PA1	460	1	1	m-org-sd	460	0%	0	20%	92	-	-
10550	PGR-Trib	T11	PA1	137	0	1.5	m-org-sd	206	0%	0	20%	41	-	-
2009	PG Lake	L	L	465		320	m-org-sd	148,800	0%	0	70%	104,160	-	-
P3-02	PG Pond 3-02	L	L	24		92.89	m-org-sd	2,239	0%	0	70%	1,567	-	-
P8-01	PG Pond 8-01	L	L	146		96	m-org-sd	14,016	0%	0	65%	9,110	-	-
				19,533				366,683	64,662		178,516			

TABLE 1


<BARRIER FALLS>

10550-2024 UP-PGR-MC	6	FP4	1,297	1	18	grv	23,346	48%	11,206	45%	10,506	300	23.13
10550-2024 UP-PGR-MC	7	FP3	495	1	14	grv-cob	6,930	48%	3,326	52%	3,604	93	18.79
10550-2024 UP-PGR-MC	8	MC2	290	4.0-9.0	12	cob-bdrk-blld	3,480	1%	35	11%	383	10	3.45
10550-2024 UP-PGR-MC	9	MC2	2,380	3.0 - 6.0	12	cob-blldr	28,560	1%	286	11%	3,142	-	-
10550-2024 UP-PGR-MC	10	MM1	2,135	3	1	grv-cob	2,135	11%	235	18%	384	-	-
10550-2024 UP-PGR-MC	11	FP3	920	1.5	10	grv-cob	9,200	48%	4,416	52%	4,784	-	-
10550-2024 UP-PGR-MC	T12	MC1	420	6	5	cob-brk-blld	2,100	5%	105	15%	315	-	-
10550-2024 UP-PGR-MC	T12b	PA1	456	1	2	md-org	912	0%	0	20%	182	-	-
10550-2024 UP-PGR-MC	T13	PA1	529	1	2	md-org	1,058	0%	0	20%	212	-	-
10550-2024 UP-PGR-MC	T14	MC1	785	1	3	cob-grv	2,355	5%	118	15%	353	-	-
10550-2024 UP-PGR-MC	T15	MM1	420	3	6	grv-cob	2,520	11%	277	18%	454	-	-
			10,127			82,596		20,004		24,318			
TOTAL			29,660			449,279		84,665		202,834			
Lower Port Graham River			65.86%			81.62%		76.37%		88.01%			
Upper Port Graham River (above the falls)			34.14%			18.38%		23.63%		11.99%			

CHART 1

Port Graham River Falls Profile Left & Right Channels (Upstream)

Station	Distance RC	Elevation RC	Distance LC	Elevatio LC
0	0	0	0	0
0 - 1	23	0.23	0	0
1 to 2	65	2.33	0	0
2 to 3	81.5	4.31	0	0
3 to 4	105.5	3.11	130.5	4.31
4 to 5	115.5	3.91	154.5	5.99
5 to 6	137.5	2.81	168.5	7.81
6 to 7	159.5	16.89	186.5	19.51
7 to 8	172.5	18.06	216.5	18.91
8 to 9	196.5	18.54	216.5	18.91



FY99

Revised Monitoring Plan:EVOS Project #99263

Location: Port Graham Lands—Port Graham River & Windy Creek Left

Introduction: The Port Graham River Fish Pass and the Windy Creek Left Rearing Ponds were completed during the fall of 1998. Monitoring on the fish pass to date has consisted of field observations of Dolly Varden and coho salmon ascending the fishpass within one hour of its initial opening. The rearing ponds will not have full access to Windy Creek Left until May/June 1999 due to stipulations in the ADF&G Title 16 permit.

Monitoring of these two structures during the next three years to gauge their success is a part of this project. We propose the following monitoring plan for 1999-2001. During the years 2000 and 2001 PGC will be cooperating with ADF&G COMFISH and Habitat to institute a long-term permanent monitoring and management program for the fisheries resources on PGC lands.

1999-2001 Revised Monitoring Plan and Procedures:

Port Graham River Fishpass FY99 Monitoring:

1. For FY99 monitoring designate stream reaches and prime spawning and rearing areas for cohoes on the ground, aerial photos and maps from stream reaches from FY97 stream inventory by Dr. Doug Martin and Arvid Hall.
2. Obtain historic fisheries information on Port Graham River and Bay from ADF&G COMFISH in Homer and the Port Graham Hatchery.
3. 1999 Inventory Procedure: Mark stream reaches for monitoring purposes and prime spawning and rearing habitat for cohoes on the ground. Develop forms for monitoring by foot surveys which will include the following information:
 - Location by reach and river mile
 - All Anadromous Fish Species (coho targeted species)
 - Number of fish and condition, number of redds (including carcasses in later surveys)
3. Method: The following is the proposed methodology.

Begin surveys in early July from 9.5 mile bridge to fishpass.
From fishpass to 6.5 mile bridge and from 6.5 to river mouth.
Proposed interval: 4 times during the coho run: early, mid, late and end.
Conduct spot counts at fishpass during or after the above surveys. These will also be done with local knowledge at the time when the fish move upstream. Counts will be for hourly periods late in the day or at the appropriate river stage.
4. Coordination: Supply all data and information collected to COMFISH and Port Graham Hatchery.

5. 2000 Monitoring and Inventory: Refine the 99 program and do the same monitoring for the year 2000.
6. 2001 and Future. Refine the above monitoring and inventory and cooperate with ADF&G and Port Graham Hatchery. Develop long term management goals.

Windy Creek Left Rearing Ponds FY99 Monitoring:

1. Establish staff gauges in each pond to evaluate water height stability.
2. Measure dissolved oxygen, water height and water temperature on a seasonal basis, once each during spring, summer, fall and winter (under ice if desirable).
3. Conduct fry surveys in May and October using baited minnow traps to determine species composition, length and relative abundance. Five traps will be placed in each pond: three in the main channel one at the outlet one at midway and one at the upper reach and then two will be placed midway in the side channels: one in the first channel and the other in the last channel. The soak time will be 24 hours. The fry surveys will be conducted in October of 1999 and 2000 and in May of 2000 and 2001.
4. The data for the above surveys will be analyzed and a report will be prepared and provided to ADF&G COMFISH in Homer and Habitat in Anchorage as well as the EVOS office
5. Please note that the rearing ponds will not have full access to Windy Creek Left until May/June 1999 due to stipulations in the ADF&G Title 16 permit.

TOPOGRAPHIC MAP

FGO EVOS SALMON STREAM ENHANCEMENT PROJECT

SCALE 1:25000

CONTOUR INTERVAL 200 FEET


SOURCE OF WATERSHED

RIVER FISH PASS

W REARING PONDS

R RIVER REARING POND

& STREAM RECLAMATION



ENGLISH BAY

1:1000 1957-58

3-15

PORT GRAHAM RIVER


FISH PASSAGE


112395

SCALE 1:63360



CONTOUR INTERVAL 100 FEET
DOTTED LINES REPRESENT 50-FOOT CONTOURS
NATIONAL GEODETIC VERTICAL DATUM OF 1929





WINDY CREEK WATERSHED

#1 W C REARING PONDS #2



PLATE 1







PLATE 4












PLATE 8









1ST COHO ASCENDING THE FISHPASS



PLATE 13




PLATE 14





PLATE 16




PLATE 17

