

Exxon Valdez Oil Spill Trustee Council General Restoration, Habitat Enhancement, Habitat Protection, and Facilities Projects Quarterly Project Reporting Form

Project Number: Project 23220611

Project Title: Big Eddy Restoration and Improvements

Principal Investigator(s): Shannon Martin, Kenai River Sportfishing Association

Reporting Periods and Due Dates:

Reporting Period	Due Date		
February, March, April	June 1		
May, June, July	September 1		
August, September, October	December 1		
November, December, January	March 1		

Submission Date: December 1

Project Website: n/a

Please check <u>all</u> the boxes that apply to the current reporting period.

⊠ Project progress is on schedule.

□ Project progress is delayed

□ Budget reallocation request.

Not applicable

□ Personnel changes.

Not applicable

1. Summary of Work Performed:

KRSA continues to provide outreach and public awareness of the project with a display board in their headquarters' lobby. DPOR did not have any expenses to apply for this quarter.



Exxon Valdez Oil Spill Trustee Council General Restoration, Habitat Enhancement, Habitat Protection, and Facilities Projects Quarterly Project Reporting Form

2. Abstract:

The collective funding will be used to enhance and protect riverbank habitat, as well as to support recreational access and tourism at the 16.7-acre Big Eddy Day Use Area near Soldotna, Alaska. Interpretive displays will also be installed at the site to facilitate redirecting human impact and promote public participation in the long-term success of the project objectives. This project will be constructed in multiple phases over a four-year period.

This project will construct over 1,000 feet of elevated light-penetrating (ELP) walkway and provide river access stairs for habitat protection; restore 150 feet of deteriorating riverbank along the Kenai River; construct a parking area away from the riverbank to meet user demand help prevent haphazard parking in sensitive riparian areas; and will pave the 500-foot section of Big Eddy Road that goes through the park unit and the existing gravel parking area.

3. Coordination and Collaboration:

Alaska Department of Fish and Game:

A portion of the work at the Big Eddy Day Use Area has been funded through Alaska Department of Fish and Game. Renovation of the floating boat dock and gangway will be completed with these funds. Funding sources include Federal Aid in Sport Fish Restoration Act (Dingell-Johnson/Wallop-Breaux) and State matching funds.

Kenai River Special Management Area Advisory Board:

The Big Eddy State Rec Site falls within the Kenai River Special Management Area (KRSMA). The KRSMA Advisory Board is composed of land managers, agencies, and local stakeholders who are charged with developing a plan to protect the natural resources and fish and wildlife habitat, manage the river's recreational and commercial uses, and provided public facilities. KRSA Executive Director Shannon Martin, a KRSMA Advisory Board Member, will continue to inform the group on the status of the Big Eddy project and take input from the KRSMA Advisory Board.

University of Alaska Anchorage:

The Big Eddy Facility Improvements project was selected by DPOR as a project for collaboration with the University of Alaska Anchorage, School of Engineering Senior Design class. This class provides real-world experience in project design for students about to graduate with a bachelor's degree in Civil Engineering. Students completed a 35% design and cost estimate by the end of spring semester 2023, some of which may be useful to the final design completed by DPOR. Costs for this community outreach will not be applied to grant funding.



Exxon Valdez Oil Spill Trustee Council General Restoration, Habitat Enhancement, Habitat Protection, and Facilities Projects Quarterly Project Reporting Form

4. Response to EVOSTC Review, Recommendations and Comments:

Not applicable

5. Budget:

Budget Category:		Proposed	Proposed	Proposed	Proposed	Proposed	5-YR TOTAL	QUARTERLY	ACTUAL
		FY 22	FY 23	FY 24	FY 25	FY 26	PROPOSED	EXPENDITURES	CUMULATIVE
Personnel		\$2,250	\$2,250	\$2,250	\$2,250	\$0	\$9,000	\$0	\$4,480
Travel		φ <u>2</u> ,230 \$0			φ <u>2</u> ,230 \$0	\$0 \$0	\$0,000 \$0	\$0	. ,
Contractual		\$0 \$0			\$1,414,100		\$2,828,200		
Commodities		\$0			\$0	\$0	\$0	\$0	
Equipment		\$0			\$0	\$0	\$0	\$0	
Indirect Costs (40%)		\$900	\$900	\$566,540	\$566,540	\$0	\$1,134,880	\$0	\$1,792
	SUBTOTAL	\$3,150	\$3,150	\$1,982,890	\$1,982,890	\$0	\$3,972,080	\$0	\$6,272
General Administration (9% of subtotal)		\$284	\$284	\$178,460	\$178,460	\$0	\$357,487	\$0	\$565
	PROJECT TOTAL	\$3,434	\$3,434	\$2,161,350	\$2,161,350	\$0	\$4,329,567	\$0	\$6,837
Other Resources (In-Kind Funds)		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$5,773